

COMPLETION REPORT

Name of work : Improvements to drain & Construction of culverts at W type HMT qtrs in Ward No. 16.

2. Sanctioned estimate No. & date : EG/REP/11/TS/672/12-17 dt 19-1-13
3. Head of Account which is Chargeable : P(77)
4. Entrustment order No. & date : EE/REP/11/20/683/12-17 dt 19/3/13
5. Name of the Contractor : M/s. Banashankari Constructions, Bangalore.
 - a) Time stipulated for completion of the work :
 - b) Delay in execution of work :
7. Measurement recorded in : M.B. No: 1763
From Page No. 176235% 38
8. Check measurement of the Asst. Executive Engineer/Executive Engineer on..... : M.B. No:
from page No.
9. Name of the Officer/Official In-charge of the work : *86 per cent is apparent that lower in die 1st do further more 10 by 4*
10. Asst. Executive Engineer/Junior Engineer :
b) Asst. Executive Engineer :

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
19,99,000/-	1801389	-	- T. p.	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

[Signature]
Junior/Asst. Engineer
Ward No. 16

[Signature]
Accounts Superintendent
Bruhath Bangalore Mahanagara Palike

[Signature]
Asst. Executive Engineer
Asst. Executive Engineer ()
Bruhath Bangalore Mahanagara Palike

[Signature]
Executive Engineer ()
Bruhath Bangalore Mahanagara Palike